

J & R Construction

Phone: (910) 712-0936 | Created: 2026-06-29 12:52 AM

Owned and operated by Jacob Cosentino

INVOICE INV-JRC-JOB-315-LILY-STAIR-SET-02-001

Job Document ID: JRC-JOB-315-LILY-STAIR-SET-02

Customer: Lily

Job: Lily / 315 Sassafras — Stair Set 2 (4 ft)

Address: 315 Sassafras Lane

Invoice — 4 ft Stair Set 2 Rebuild

Scope of Work

Stair Set 2 — Second 4 ft stair set at 315 Sassafras Lane (location to be marked on site)

Rebuild one exterior stair set per this invoice using the following specification:

- Four (4) steps per stair set.
- Approximately 4 ft clear tread width (confirm exact width on site).
- Each step uses two (2) pressure-treated 2x6 treads — eight (8) tread boards total per stair set.
- Four (4) pressure-treated 1x8 kickplates / riser boards.
- Three (3) housed / pocket-cut stringers laid out and cut on site.
- Stair assembly framed, leveled, and secured to existing structure or approved landing points.
- 2x4 handrail installed along the 4-step run per standard safe handhold height.
- Work performed by owner/operator working solo, including stringer layout and cutting.
- Jobsite cleanup of construction debris related to this stair set.

This invoice covers only the stair set described above. The second stair set at 315 Sassafras Lane is billed on a separate invoice.

Invoice Amount

Materials & supplies	\$320.00
Labor (solo owner/operator)	\$680.00
Invoice Total	\$1,000.00
Deposit Due Before Work Begins	\$500.00
Balance Due Upon Completion	\$500.00

Invoice Note

Friends & family invoice rate for one 4 ft wide exterior stair set at 315 Sassafras Lane. This invoice covers only the stair set listed above.

Payment Terms

50% deposit due before work begins. Remaining 50% balance due upon completion unless otherwise noted in writing.

Notes / Exclusions

Price may change if hidden damage, rot, structural issues, code issues, unsafe conditions, or additional required work is discovered after opening up the work area. Painting, staining, and optional add-ons are excluded unless specifically included. This invoice is based on four (4) steps per stair set with approximately 4 ft tread width; any change to step count, width, or total rise after site verification may adjust the price. Any fence work at this property is quoted separately on its own estimate.

Customer-facing copy. Internal cost sheets, helper payment notes, and tax/profit notes are excluded by J&R standard.